



Customer Name	Name Owner of Premises			Account #	
LOCATION OF PREMISES					
County	Town	Town		Parcel ID	
Address	City	City		Zip	
Contractor Name	Gas Piping Installer's Name	Gas Piping Installer's Name			
Contractor Address	City	City		Zip	
TYPE OF SERVICE (check all that apply)					
Residence Commercial Ind	dustrial New Piping	Existing Piping	Manufactured Hor	ne Converted Piping	
DELIVERY PRESSURE					
7" W.C. (1/4) psig 2 psig				Other	
APPLIANCES CONNECTED & BTU / HR					
Furnace BTU/HR	Water Heater BTU	//HR	Гаnkless Water Heater	BTU/HR	
Range BTU/HR	Dryer BTU	//HR	Fireplace	BTU/HR	
Generator BTU/HR	OtherBTU	ner BTU/HR Furnace Make Model #			
ADDITIONAL REQUIREMENTS: These requirements MUST be completed prior to permanent gas turn-on.					
This is not a complete list, consult the Superior Water, Light & Power (SWLP) construction guide and NFPA® 54 for complete requirements. We are calling out the items in the list below because they are frequently missed.					
Installation of a significant portion of internal customer piping, including required valves (inside and out) must be completed prior to SWLP accepting a Gas Piping Statement and providing permanent gas turn-on.					
Customer piping must be connected to the gas meter outlet with all valves in closed position and pipe ends capped before SWLP will provide permanent gas turn-on.					
3. Through-wall piping MUST be protected against corrosion by coating or wrapping with an inert material approved for such applications.					
4. All exterior piping, other than galvanized piping, MUST be painted with exterior grade paint (color optional).					
5. Mark the piping on multiple meters set installations with permanent metal tags designating which unit will be served by each meter.					
6. Pressure test customer piping at a minimum of 3psi for a minimum of 10 minutes.					
This testing criterion applies only to piping being served by Standard Pressure of 7 inches of water column. If any other pressure is being requested, consult SWLP for minimum pressure testing requirements.					
• Caution: Do not pressurize equipment control valves at this pressure.					
Submit this completed form to SWLP only after ALL of the above work is completed. This completed form must be received for the customer to be provided permanent gas service turn on.					
The undersigned states the above piping was completed or converted for natural gas services and was inspected and pressure tested on the premises described above according to applicable codes and that the gas piping complies with the provisions of all applicable codes and Superior Water, Light & Power service rules.					
Pressure Test Date (Required)	Pressure Test (Required)	Signature (Required)			
Month Day Year	nsig Minutes				